



CONSTRUCTION UPDATE

CTH F (Black Bridge Road – USH 51)

September 9, 2016 – September 23, 2016

General Information

- None.

Utility Work

- Utility work is complete.

Construction Activities

- Excavation and base course placement on the north end is anticipated to be complete by the end the day on September 9, 2016.
- Excavation and base course placement began on the north end, which was not originally planned, due to existing materials remaining after the asphalt pavement removal process not holding up to traffic as well as the south end. In an effort to try and keep reasonable access available throughout the project, it was decided to address the north end first.
- Due to delays with the rain events over the past couple weeks, the culvert replacement and storm sewer work was not completed during the last two weeks. This work is anticipated to begin next week.
- The excavation and base course placement will temporarily cease during the culvert and storm sewer work as construction accessibility will be limited.
- Excavation and base course placement at the south end will begin once the culvert and storm sewer work is completed.

** All activities scheduled are weather dependent.*