



## **CONSTRUCTION UPDATE**

### **CTH F (Indianford Area) & CTH M Bridge over Rock River**

August 16, 2018

#### **General Information**

- Traffic will be detoured and the detour route will be posted using CTH F and USH 51.

#### **Utility Work**

- Storm Sewer
  - Storm Sewer work has been completed on the west and east side loop.
  - Final adjustments to manholes will be completed this week and next week.

#### **Construction Activities**

- CTH M Bridge
  - Additional spans of the existing deck have been removed and work on the west abutment has started.
  - Decking has started on the middle spans of the bridge.
- CTH F
  - Curb and gutter on the west and east side of the Rock River is complete.
  - Grading behind the curb and gutter has started and will continue.
  - Driveway approach work will begin later in the week.

*\* All activities scheduled are weather dependent.*