

County of Rock
Public Works Department

Highways
Parks
Airport



3715 Newville Road
Janesville, WI 53545
Telephone: 608/757-5450
Fax: 608/757-5470
www.co.rock.wi.us

CONSTRUCTION UPDATE

CTH F (Black Bridge Road – USH 51)

November 18, 2016 – December 2, 2016

General Information

- None.

Utility Work

- None.

Construction Activities

- Asphalt pavement material will not be available after November 18, 2016, for the rest of the construction season. Given that timeframe, adjustments to the paving schedule were necessary and resulted in the mainline surface not being completed this construction season. This allowed for all driveway approaches to be paved by November 18, 2016.
- The initial layer of mainline paving has been completed. The surface layer of mainline paving has been completed on the south end of the project.
- Driveways have been paved to match the current paved mainline layer. Some additional driveway work will be necessary on the north end in the spring of 2017.
- Pavement markings have been completed.
- Shouldering work and site clean-up work is anticipated to be completed during the week of November 21, 2016.
- Backfilling, ditching and restoration work is anticipated to begin the week of November 21, 2016, and continue the week of November 28, 2016.
- Once restoration work is substantially complete, a notice will be issued relating to mailbox installation and will provide a date for the switch back to normal mail delivery.

** All activities scheduled are weather dependent.*