



CONSTRUCTION UPDATE - REVISED

CTH F (Black Bridge Road – USH 51)

July 29, 2016 – August 12, 2016

General Information

- Weather events over the past week have delayed utility and county crews.
- Coordination of temporary mailboxes is underway. Prior to construction activities beginning, correspondence will be sent out to property owners providing locations of the temporary mailboxes for delivery and pick-up of mail.

Utility Work

- Electrical and Gas work is anticipated to be substantially complete the second week in August.
- Telephone and Communication Line work is anticipated to be substantially complete the second week in August.

Construction Activities

- Culvert Replacements are anticipated to begin Wednesday, August 10, 2016. These replacements will cause the roadway to be shut-down. Access will be available to all parcels, however there will be times when access will only be available from one end of CTH F or the other, but not both.
- Construction activity is anticipated to begin on Monday, August 15, 2016. Milling and removal of asphalt pavement is tentatively scheduled for Monday, August 15 and is anticipated to take three (3) days to complete. Excavation and base course placement will follow the asphalt pavement removal.

** All activities scheduled are weather dependent.*