

County of Rock
Public Works Department

Highways
Parks
Airport



3715 Newville Road
Janesville, WI 53545
Telephone: 608/757-5450
Fax: 608/757-5470
www.co.rock.wi.us

CONSTRUCTION UPDATE

CTH MM (Emerald Grove Road – CTH M)

July 15, 2016 – July 29, 2016

General Information

- County construction crews will not be on-site the week of July 25th. The crew will be working on sealcoating this week due to availability of equipment and material suppliers for this process.
- Crews will return to CTH MM the week of August 1st.

Utility Work

- Utility work is ongoing.

Construction Activities

- Excavation work is almost complete. This work is anticipated to be complete the week of July 18th.
- Base Course (Stone/Gravel) placement has been ongoing and is anticipated to be completed the week of July 18th.
- Culvert Replacements are ongoing.
- Ditch restoration is anticipated to begin the week of July 18th.
- Asphalt paving is anticipated to start early to mid-August.

** All activities scheduled are weather dependent.*