

County of Rock
Public Works Department

Highways
Parks
Airport



3715 Newville Road
Janesville, WI 53545
Telephone: 608/757-5450
Fax: 608/757-5470
www.co.rock.wi.us

CONSTRUCTION UPDATE

CTH MM (Emerald Grove Road – CTH M)

July 29, 2016 – August 12, 2016

General Information

- Weather events over the past week have delayed utility and county crews.

Utility Work

- Telephone and communication Line work is anticipated to be complete the second week of August.
- Electrical work is ongoing.

Construction Activities

- Culvert Replacements have been completed.
- Finish grading of the base course is anticipated to be complete the first week of August.
- Asphalt paving is tentatively scheduled for the second week of August. It is anticipated that paving will begin on Monday, August 8, 2016 and take approximately four (4) days to complete.
- Landscape restoration and seeding is tentatively scheduled for the third week in August.

** All activities scheduled are weather dependent.*